

UNIT NUMBER SWMU 115

UNIT NAME Rubble pile 13

REGULATORY STATUS: AOC

LOCATION: Little Bayou Bank and Slough Dam 1000 ft west of old TVA ash disposal area

APPROXIMATE DIMENSIONS: 1000 ft of creek bank and 20 ft wide

FUNCTION: Control bank erosion and stabilize slough dam

OPERATIONAL STATUS: In place

DATES OPERATED: Approx. 1960 to present

SITE/PROCESS DESCRIPTION: Concrete rubble and slabs are placed on the southwest bank where Little Bayou was channelized to transport TVA ash-transport water. The concrete pile also serves as a levee for the "wetlands" slough.

WASTE DESCRIPTION: Concrete slabs, rubble with some steel, and conduit pipes, most of which appears to come from TVA sources.

WASTE QUANTITY: Approx. 1000 cu yds of concrete

DESCRIPTION OF RELEASE: N/A

DOCUMENTATION OF NO RELEASE: Beta/Gamma scan and soil investigation showed no detectable contamination

RFI NECESSARY: YES



